

Crysler Park Marina Dredging

Crysler Marina – Morrisburg, Ontario, Canada



COMPLETION DATE

January 2001

VALUE OF CONTRACT

\$235,000.00

OWNER

The St. Lawrence Parks Commission
Contact: Sue Fetterly, Purchasing
Officer
613-543-3704

CONSULTANT

Kostuch Engineering Ltd.
Contact: Mr. Ray Kostuch, P. Eng.
613-521-7341



Project Description

DESCRIPTION

Dredging of approximately 10,000m³ for both the Main Entrance Channel as well as the New Boat Basin Area for the Chrysler Park Marina in anticipation of the construction of new docks.

EQUIPMENT

Derrick No. 1 w/Manitowoc 4100 Crane
2 Flat Scows (100m³ capacity each)
Manistique workboat
BE-71B Crane on land.

DREDGING METHOD

This was a mechanical dredging project. The dredged material was placed on flat scows and then unloaded at the shore with a land based crane.

