

M-158

Kingsville Dredging

Kingsville, Ontario



COMPLETION DATE

January 2010

VALUE OF CONTRACT

\$435,000

OWNER

Kingsville Non-Profit Port
Management Corporation
Contact: Jack Fry
111 Park Street, Kingsville,
Ont., N9Y 1N6
519-735-9822

CONSULTANT

Riggs Engineering Ltd.
Brian Riggs, P. Eng.
1240 Commissioners Road
West, Suite 205
London, On N6K 1C7
519-657-1040



Project Description

DESCRIPTION

Dredging of approximately 20,000m³ of material from Kingsville Harbour which was lake dumped.

EQUIPMENT

Tugs: Carl M
Derrick #1 w/ Manitowoc 4100 Crane,
Pitts#1 & CD123 Dumpscows

EXCAVATION / DREDGING METHOD

Excavation completed by clam bucket with 4100 crane.

