

Windermere Basin Rehabilitation

Hamilton, Ontario, Canada
Hamilton Harbour



COMPLETION DATE

1990

VALUE OF CONTRACT

\$1,360,000.00

OWNER

Public Works Canada
Mr. E. Leesti
416-512-5855

CONSULTANT

Marland Engineering
Mr. Gary McFarlane
705-382-2270



Project Description

DESCRIPTION

Dredging of approximately 340,000 m³ from the harbour. The material was very soft organic debris that had been deposited over several years

EQUIPMENT

John Holden 16" Ø Cutter Suction Dredge,

16" Ø Floater Discharge Pipeline,
Manistique Tug Boat 240HP

Dredging Method

This was a Hydraulic suction dredging project. The dredged material was pumped via a 16" Ø discharge line to containment cells.

