

Harbour Expansion – Fall’s Point, NS

Fall’s Point, NOVA SCOTIA

Harbour Expansion - Dredging



COMPLETION DATED 2009

December 2009

VALUE OF CONTRACT

\$730,000

OWNER

Public Works & Government Services
Canada

CONSULTANT

Public Works & Government
Services Canada



BEAVER MARINE
LIMITED

Project Description

DESCRIPTION

Dredging of 11,000 cpm of Class B material and installation of 22 each 356mm diameter pipe piles for future floating docks. Contract was a subcontract to Harlow Construction.

EQUIPMENT

“Harold M” Spud Barge,
“Beaver Kay” Spud Barge
“Jamie L.” Workboat
“Delta II” Workboat,
“S.11” Dump Scow
“FDJV3” Dump Scow
Linkbelt LS-518 Crane
Linkbelt LS-108B Crane
John Deere 450 Excavator
ICE 416 Vibratory Pile Hammer

INSTALLATION METHOD

Pipe piles were driven with an ICE 416 vibratory pile hammer to the required penetration.

