

Burlington Channel Scour Protection

Burlington, Ontario, Canada



COMPLETION DATE

March 2007

VALUE OF CONTRACT

\$1,429,000.00

OWNER

Public Works Canada
Ron Hewitt
(519) 512-5842

CONSULTANT

Rigg's Engineering
Brian Riggs
(519) 657-1040



Project Description

DESCRIPTION

Placement of 23,400m² of Geotextile and 32,000 tons of stone.

EQUIPMENT

Pitts No. 12 Dump Scow
Canadian Argosy
Whitby Tug
John Deere 450 Backhoe

INSTALLATION METHOD

Rip Rap loaded into dump scow using backhoe. The dump scow was towed into place along dock walls and stone bottom dumped to cover the scoured areas.

